
Projects September 1, 2015

| Project Area | Project | Est. | Est. | Brief Description | Est. | Budget | Key Service | Notes/ |
|-----------------|----------------|----------|---------|-------------------------|---------|---------|---------------------|---------------------------------|
| | Name | Start | Complt | of Project | Cost | Year | Providers | Updates |
| | | Date | Date | | | Expense | | |
| (1) Entire Fire | Brush Chipping | Phase 1 | Phase 2 | Chip residents brush, | \$225K | 15/16 | McClenahan Tree | Chipping starting in Area 3. |
| District | Program | 7/15 | 1/15 | tree and garden | each | | Service and Mailing | |
| | | thru | thru | prunings. | phase | | Co. | |
| | | 12/15 | 6/15 | | | | | |
| (2) Entire Fire | Tree Program | July 1, | Spring | Remove dead, dying, | \$2.8M | 15/16 | McClenahan Tree | Since program began July 2011, |
| District | | 2015 | 2016 | or hazardous trees. | | | Service and Mailing | 4,081 dead trees removed. |
| | | Priority | | Prune eucalyptus trees. | | | Co. | 1,308 eucalyptus trees pruned. |
| | | 2 & 3 | | | | | | 1,819 eucalyptus trees removed. |
| (3) PHWD | Hydrant | July | Fall | Replace old style | See | 15/16 | Pakpour Engineering | Work is progressing smoothly |
| | Upgrade | 2015 | 2015 | hydrants with today's | attach- | | and West Valley | and ahead of schedule. Note |
| | Program Phase | | | standard hydrants. 69 | ments | | Construction. | engineer's report. |
| | VII | | | hydrants to be done in | | | | , |
| | | | | this phase. | | | | |

Financial Amendment to Consultant Report Tree Program Report as of 8/31/15




^{*}Note: Tree Programs combined for FY14

Dead Tree Program

| No. of Dead Trees as of 7/1/15 | 607 |
|-------------------------------------|-----------------|
| Less: Trees removed 7/1/15-7/30/15 | (60) |
| Less: Trees removed 8/1/15-8/31/15 | (145) |
| Plus: Call-In List Additions | 353 |
| No. of Dead Trees as of 8/31/15 | 755 |
| | |
| Est. remaining cost at 7/1/15 | \$ 978,560 |
| Less: Trees removed 7/1/15-7/30/15 | (90,175) |
| Less: Trees removed 8/1/15-8/31/15 | (227,120) |
| Plus: Call-In List Additions | 592,505 |
| Est. Remaining Cost as of 8/31/15 | \$ 1,253,770 |
| | |
| FY16 Budget | \$ 1,900,000 |
| Less: Amount Billed as of 8/31/15 | (317,295) |
| Less: Est. Remaining Cost for FY16 | (1,253,770) |
| Fav/(Unfav) Variance to FY16 Budget | \$ 328,935 |


Dead Tree Program Expenditures



Eucalyptus Program

| No. of Eucalyptus Trees as of 7/1/15 | | 223 |
|---------------------------------------|-------------|-----------|
| Less: Trees removed 7/1/15-7/30/15 | | (8) |
| Less: Trees removed 8/1/15-8/31/15 | | (33) |
| Plus: Call-In List Additions | | 66 |
| No. of Eucalyptus Trees as of 8/31/15 | | 248 |
| | | |
| Est. remaining cost at 7/1/15 | \$ | 515,550 |
| Less: Trees removed 7/1/15-7/30/15 | | (48,400) |
| Less: Trees removed 8/1/15-8/31/15 | | (89,295) |
| Plus: Call-In List Additions | | 335,100 |
| Est. Remaining Cost as of 8/31/15 | \$ | 712,955 |
| | | |
| FY16 Budget | \$ | 900,000 |
| Less: Amount Billed as of 8/31/15 | | (137,695) |
| Less: Est. Remaining Cost for FY16 | | (712,955) |
| Fav/(Unfav) Variance to FY16 Budget | \$ | 49,350 |
| | | |

Eucalyptus Program Expenditures



| FY12 | \$ 2,595,576 | \$ 1,004,996 | \$ 1,590,580 | Jul-Sept | \$ | 317,295 | \$ | 222,705 | | |
|------------|-----------------|-----------------|-----------------|----------|----------|---------|----|---------|--|--|
| FY13 | \$ 2,567,945 | \$ 849,233 | \$ 1,718,712 | Oct-Dec | | | \$ | 525,000 | | |
| FY14* | \$ 1,653,738 | - | - | Jan-Mar | | | \$ | 465,000 | | |
| FY15 | \$ 2,516,711 | \$ 1,787,087 | \$ 729,624 | Apr-Jun | | | \$ | 370,000 | | |
| FY16 Budge | \$ 2,800,000 | \$ 1,900,000 | \$ 900,000 | | | | | | | |
| | | | | | Expended | | | | | |
| | | | | Jul-Sept | \$ | 137,695 | \$ | 82,305 | | |
| | | | | Oct-Dec | | | \$ | 250,000 | | |
| | | | | Jan-Mar | | | \$ | 245,000 | | |
| | | | | Apr-Jun | | | \$ | 185,000 | | |
| | | | | | | | | | | |



MEMO

Agency: Los Altos Hills County Fire District Date August 28, 2015

Attn: Board of Commissioners

Project Name: Fire Hydrant Replacement Project – Phase VII **Project No.** 10003.18

Reference: Project Update and Progress Payment No. 2

From: Joubin Pakpour, P.E. – District Engineer *GP*

Construction Status

During the past five weeks, West Valley Construction, Inc. (WVC) completed replacing 34 of the total 42 fire hydrants, replacing/ installing four (4) retaining walls and painting existing fire hydrants (Clow Model No. 960) within the project area.

WVC has kept the storage yard, numerous small job sites for each fire hydrant replacement and adjacent roadway clean. Residents have full access to their properties and two lanes of traffic are maintained at all times. The residents and County Inspector are understanding of the project and have not voiced any major concerns. Work is proceeding well and WVC has completed work on seven (7) of the ten (10) fire hydrants located along County owned and maintained roads (Moody Road and Page Mill Road).

There are a few minor change orders anticipated due to 1) unforeseen conditions associated with existing non-standard fittings previously installed between the existing fire hydrant bury and head for Bid Item No. 16, 22 and 31 and 2) replacing existing non-standard/ non-functioning fire hydrant valve (butterfly type) with new gate valve type and 6-inch water main tie-in for the Bid Item No. 55. We are working with WVC in finalizing the cost of the change order, which will be presented at the next progress payment.

Project Schedule and Request for Progress Payment No. 2

As of August 28, 2015, WVC has completed 55 percent of the contractual work *(\$478,368.00)* by installing project funding signs, replaced 34 and painted 19 fire hydrants, installed four (4) retaining walls, installed three (3) bollards, and has 45 days remaining out of 80 days specified on the project.

Enclosed please find Progress Payment No. 2 due WVC for this period for *\$168,213.65* (value of work minus 5 percent retention). The work performed to date has been satisfactory and payment is recommended.

Project Summary

| | Current Month | Total | |
|----------------------------------|----------------------|---------------|-----|
| Original Contract Amount | | \$ 478,368.00 | |
| Approved Change Orders | \$ 0.00 | \$ 0.00 | 0% |
| Final Contract Amount | | \$ 478,368.00 | |
| Previously Paid | | \$ 88,081.00 | |
| Current Request (Less Retention) | \$ 168,213.65 | \$ 251,890.60 | |
| Retention | \$ 8,853.35 | \$ 13,257.40 | |
| Total Value of Work Completed | \$ 177,067.00 | \$ 265,148.00 | 55% |
| Total Remaining on Contract | | \$ 213,220.00 | 45% |



Los Altos Hills County Fire District Fire Hydrant Replacement Project - Phase VII Progress Payment No. 2 July 28 to August 28, 2015 West Valley Construction, Inc.

| Bid | Description | | Original Co | ntract Ar | mount | | Change Or | der | | Revised Co | ntract Amount | | Earned This Period | d | Prior Billing | | | | Total to Date | | |
|------|---|------|--------------|-----------|-------------|------|-------------|-------------|------|-------------|---------------|------|--------------------|------|---------------|---------------|------|------|---------------|------|--|
| Item | Original Contract | Unit | Unit Price | Qty. | Total Price | Qty. | Unit Price | Total Price | Qty. | Unit Price | Total Price | Qty. | Amount Earned | % | Qty. | Amount Earned | % | Qty. | Amount Earned | % | |
| 1 | PHWD FH No. 18.09 - Intersection of Moody Rd/ Tanglewood Ln | LS | \$ 6,730.00 | 1 | \$6,730.00 | 0 | \$6,730.00 | \$ - | 1 | \$6,730.00 | \$6,730.00 | 1 | \$6,730.00 | 100% | | \$0.00 | 0% | 1 | \$6,730.00 | 100% | |
| 2 | PHWD FH No. 18.01 - Intersection of Moody Rd/ Moody Ct | LS | \$ 1,240.00 | 1 | \$1,240.00 | 0 | \$1,240.00 | \$ - | 1 | \$1,240.00 | \$1,240.00 | 1 | \$1,240.00 | 100% | | \$0.00 | 0% | 1 | \$1,240.00 | 100% | |
| 3 | PHWD FH No. 14.26 - Intersection of Moody Ct/ Toyon PI | LS | \$ 6,450.00 | 1 | \$6,450.00 | 0 | \$6,450.00 | \$ - | 1 | \$6,450.00 | \$6,450.00 | | \$0.00 | 0% | 1 | \$6,450.00 | 100% | 1 | \$6,450.00 | 100% | |
| 4 | PHWD FH No. 14.20 - Across 27150/ 27168 Moody Ct along Fire Access Rd | LS | \$ 3,130.00 | 1 | \$3,130.00 | 0 | \$3,130.00 | \$ - | 1 | \$3,130.00 | \$3,130.00 | | \$0.00 | 0% | 0.5 | \$1,565.00 | 50% | 0.5 | \$1,565.00 | 50% | |
| 5 | PHWD FH No. 14.33 - Across 27690 Central Dr along Fire Access Rd | LS | \$ 441.00 | 1 | \$441.00 | 0 | \$441.00 | \$ - | 1 | \$441.00 | \$441.00 | 1 | \$441.00 | 100% | . (| \$0.00 | 0% | 1 | \$441.00 | 100% | |
| 6 | PHWD FH No. 14.31 - 27070 Sherlock Rd | LS | \$ 5,720.00 | 1 | \$5,720.00 | 0 | \$5,720.00 | \$ - | 1 | \$5,720.00 | \$5,720.00 | 1 | \$5,720.00 | 100% | | \$0.00 | 0% | 1 | \$5,720.00 | 100% | |
| 7 | PHWD FH No. 14.29 - 27260 Sherlock Rd | LS | \$ 6,450.00 | 1 | \$6,450.00 | 0 | \$6,450.00 | \$ - | 1 | \$6,450.00 | \$6,450.00 | 1 | \$6,450.00 | 100% | . (| \$0.00 | 0% | 1 | \$6,450.00 | 100% | |
| 8 | PHWD FH No. 17.02 - 26873 Moody Rd | LS | \$ 6,450.00 | 1 | \$6,450.00 | 0 | \$6,450.00 | \$ - | 1 | \$6,450.00 | \$6,450.00 | 1 | \$6,450.00 | 100% | | \$0.00 | 0% | 1 | \$6,450.00 | 100% | |
| 9 | PHWD FH No. 17.01 - 27101/ 27161 Moody Rd | LS | \$ 6,450.00 | 1 | \$6,450.00 | 0 | \$6,450.00 | \$ - | 1 | \$6,450.00 | \$6,450.00 | 1 | \$6,450.00 | 100% | | \$0.00 | 0% | 1 | \$6,450.00 | 100% | |
| 10 | PHWD FH No. 14.30 - 27201 Moody Rd | LS | \$ 6,310.00 | 1 | \$6,310.00 | 0 | \$6,310.00 | \$ - | 1 | \$6,310.00 | \$6,310.00 | 1 | \$6,310.00 | 100% | . (| \$0.00 | 0% | 1 | \$6,310.00 | 100% | |
| 11 | PHWD FH No. 14.27 - 27361 Moody Rd | LS | \$ 7,100.00 | 1 | \$7,100.00 | 0 | \$7,100.00 | \$ - | 1 | \$7,100.00 | \$7,100.00 | 1 | \$7,100.00 | 100% | | \$0.00 | 0% | 1 | \$7,100.00 | 100% | |
| 12 | PHWD FH No. 14.23 - 27515 Moody Rd | LS | \$ 6,250.00 | 1 | \$6,250.00 | 0 | \$6,250.00 | \$ - | 1 | \$6,250.00 | \$6,250.00 | 1 | \$6,250.00 | 100% | | \$0.00 | 0% | 1 | \$6,250.00 | 100% | |
| 13 | PHWD FH No. 14.17 - Along Canyon Rd behind 27600/ 27900 Moody Rd | LS | \$ 13,100.00 | 1 | \$13,100.00 | 0 | \$13,100.00 | \$ - | 1 | \$13,100.00 | \$13,100.00 | | \$0.00 | 0% | . (| \$0.00 | 0% | 0 | \$0.00 | 0% | |
| 14 | PHWD FH No. 14.22 - 27761 Moody Rd | LS | \$ 5,580.00 | 1 | \$5,580.00 | 0 | \$5,580.00 | \$ - | 1 | \$5,580.00 | \$5,580.00 | 1 | \$5,580.00 | 100% | | \$0.00 | 0% | 1 | \$5,580.00 | 100% | |
| 15 | PHWD FH No. 14.21 - Along Moody Rd at 27760 Sherlock Rd | LS | \$ 1,310.00 | 1 | \$1,310.00 | 0 | \$1,310.00 | \$ - | 1 | \$1,310.00 | \$1,310.00 | 1 | \$1,310.00 | 100% | | \$0.00 | 0% | 1 | \$1,310.00 | 100% | |
| 16 | PHWD FH No. 14.24 - 27760 Sherlock Rd | LS | \$ 5,720.00 | 1 | \$5,720.00 | 0 | \$5,720.00 | \$ - | 1 | \$5,720.00 | \$5,720.00 | 1 | \$5,720.00 | 100% | | \$0.00 | 0% | 1 | \$5,720.00 | 100% | |
| 17 | PHWD FH No. 14.25 - 27461 Sherlock Rd | LS | \$ 4,560.00 | 1 | \$4,560.00 | 0 | \$4,560.00 | \$ - | 1 | \$4,560.00 | \$4,560.00 | 2 | \$9,120.00 | 200% | | \$0.00 | 0% | 2 | \$9,120.00 | 200% | |
| 18 | PHWD FH No. 14.28 - 27421 Sherlock Rd | LS | \$ 6,380.00 | 1 | \$6,380.00 | 0 | \$6,380.00 | \$ - | 1 | \$6,380.00 | \$6,380.00 | 1 | \$6,380.00 | 100% | . (| \$0.00 | 0% | 1 | \$6,380.00 | 100% | |
| 19 | PHWD FH No. 14.18 - Across 27540 Sherlock Ct | LS | \$ 8,670.00 | 1 | \$8,670.00 | 0 | \$8,670.00 | \$ - | 1 | \$8,670.00 | \$8,670.00 | 1 | \$8,670.00 | 100% | | \$0.00 | 0% | 1 | \$8,670.00 | 100% | |
| 20 | PHWD FH No. 14.19 - Across 27490/ 27500 Sherlock Ct | LS | \$ 5,720.00 | 1 | \$5,720.00 | 0 | \$5,720.00 | \$ - | 1 | \$5,720.00 | \$5,720.00 | 1 | \$5,720.00 | 100% | | \$0.00 | 0% | 1 | \$5,720.00 | 100% | |
| 21 | PHWD FH No. 14.15 - Across 27564/ 27586 Moody Rd | LS | \$ 515.00 | 1 | \$515.00 | 0 | \$515.00 | \$ - | 1 | \$515.00 | \$515.00 | | \$0.00 | 0% | 1 | \$515.00 | 100% | 1 | \$515.00 | 100% | |
| 22 | PHWD FH No. 14.16 - 27855/ 27857 Moody Rd along Private Joint Driveway | LS | \$ 5,590.00 | 1 | \$5,590.00 | 0 | \$5,590.00 | \$ - | 1 | \$5,590.00 | \$5,590.00 | | \$0.00 | 0% | 1 | \$5,590.00 | 100% | 1 | \$5,590.00 | 100% | |
| 23 | PHWD FH No. 14.14 - 27600/ 27900 Moody Rd | LS | \$ 1,230.00 | 1 | \$1,230.00 | 0 | \$1,230.00 | \$ - | 1 | \$1,230.00 | \$1,230.00 | 1 | \$1,230.00 | 100% | . (| \$0.00 | 0% | 1 | \$1,230.00 | 100% | |
| 24 | PHWD FH No. 14.05 - 11150 Page Mill Rd | LS | \$ 1,310.00 | 1 | \$1,310.00 | 0 | \$1,310.00 | \$ - | 1 | \$1,310.00 | \$1,310.00 | 1 | \$1,310.00 | 100% | . (| \$0.00 | 0% | 1 | \$1,310.00 | 100% | |
| 25 | PHWD FH No. 14.06 - 11240 Page Mill Rd | LS | \$ 12,200.00 | 1 | \$12,200.00 | 0 | \$12,200.00 | \$ - | 1 | \$12,200.00 | \$12,200.00 | | \$0.00 | 0% | (| \$0.00 | 0% | 0 | \$0.00 | 0% | |
| 26 | PHWD FH No. 14.07- 11270 Page Mill Rd | LS | \$ 2,360.00 | 1 | \$2,360.00 | 0 | \$2,360.00 | \$ - | 1 | \$2,360.00 | \$2,360.00 | | \$0.00 | 0% | (| \$0.00 | 0% | 0 | \$0.00 | 0% | |
| 27 | PHWD FH No. 14.08 - 11471 Buena Vista Dr | LS | \$ 6,310.00 | 1 | \$6,310.00 | 0 | \$6,310.00 | \$ - | 1 | \$6,310.00 | \$6,310.00 | | \$0.00 | 0% | 1 | \$6,310.00 | 100% | 1 | \$6,310.00 | 100% | |
| 28 | PHWD FH No. 14.09 - 11571/ 11641 Buena Vista Dr | LS | \$ 6,450.00 | 1 | \$6,450.00 | 0 | \$6,450.00 | \$ - | 1 | \$6,450.00 | \$6,450.00 | | \$0.00 | 0% | 1 | \$6,450.00 | 100% | 1 | \$6,450.00 | 100% | |
| 29 | PHWD FH No. 14.10 - 11641 Buena Vista Dr | LS | \$ 1,120.00 | 1 | \$1,120.00 | 0 | \$1,120.00 | \$ - | 1 | \$1,120.00 | \$1,120.00 | | \$0.00 | 0% | 1 | \$1,120.00 | 100% | 1 | \$1,120.00 | 100% | |

Los Altos Hills County Fire District Fire Hydrant Replacement Project - Phase VII Progress Payment No. 2 July 28 to August 28, 2015 West Valley Construction, Inc.

| Bid | Description | | Original Co | ntract Ar | mount | | Change Or | der | | Revised Co | ntract Amount | | Earned This Period | i | | Prior Billing | | Total to Date | | |
|------|---|------|--------------|-----------|-------------|------|-------------|-------------|------|-------------|---------------|------|--------------------|------|------|---------------|------|---------------|---------------|------|
| Item | Original Contract | Unit | Unit Price | Qty. | Total Price | Qty. | Unit Price | Total Price | Qty. | Unit Price | Total Price | Qty. | Amount Earned | % | Qty. | Amount Earned | % | Qty. | Amount Earned | % |
| 30 | PHWD FH No. 14.11 - 11820 Buena Vista Dr | LS | \$ 1,120.00 | 1 | \$1,120.00 | 0 | \$1,120.00 | \$ - | 1 | \$1,120.00 | \$1,120.00 | | \$0.00 | 0% | 1 | \$1,120.00 | 100% | 1 | \$1,120.00 | 100% |
| 31 | PHWD FH No. 14.02 - 11854 Page Mill Rd | LS | \$ 7,440.00 | 1 | \$7,440.00 | 0 | \$7,440.00 | \$ - | 1 | \$7,440.00 | \$7,440.00 | 1 | \$7,440.00 | 100% | C | \$0.00 | 0% | 1 | \$7,440.00 | 100% |
| 32 | PHWD FH No. 14.03 - Across 27961 Central Dr | LS | \$ 449.00 | 1 | \$449.00 | 0 | \$449.00 | \$ - | 1 | \$449.00 | \$449.00 | 1 | \$449.00 | 100% | C | \$0.00 | 0% | 1 | \$449.00 | 100% |
| 33 | PHWD FH No. 14.04 - 27800 Central Dr | LS | \$ 449.00 | 1 | \$449.00 | 0 | \$449.00 | \$ - | 1 | \$449.00 | \$449.00 | | \$0.00 | 0% | 1 | \$449.00 | 100% | 1 | \$449.00 | 100% |
| 34 | PHWD FH No. 14.12 - 27650 Red Rock Rd | LS | \$ 6,250.00 | 1 | \$6,250.00 | 0 | \$6,250.00 | \$ - | 1 | \$6,250.00 | \$6,250.00 | | \$0.00 | 0% | 1 | \$6,250.00 | 100% | 1 | \$6,250.00 | 100% |
| 35 | PHWD FH No. 14.13 - 27690 Red Rock Rd | LS | \$ 1,120.00 | 1 | \$1,120.00 | 0 | \$1,120.00 | \$ - | 1 | \$1,120.00 | \$1,120.00 | | \$0.00 | 0% | 1 | \$1,120.00 | 100% | 1 | \$1,120.00 | 100% |
| 36 | PHWD FH No. 14.01 - 27755 Central Dr | LS | \$ 449.00 | 1 | \$449.00 | 0 | \$449.00 | \$ - | 1 | \$449.00 | \$449.00 | 1 | \$449.00 | 100% | C | \$0.00 | 0% | 1 | \$449.00 | 100% |
| 37 | PHWD FH No. 11.27 - Intersection of Page Mill Rd/ Altamont Cr | LS | \$ 10,500.00 | 1 | \$10,500.00 | 0 | \$10,500.00 | \$ - | 1 | \$10,500.00 | \$10,500.00 | | \$0.00 | 0% | C | \$0.00 | 0% | 0 | \$0.00 | 0% |
| 38 | PHWD FH No. 11.26 - 27857/ 27869 Altamont Cr | LS | \$ 449.00 | 1 | \$449.00 | 0 | \$449.00 | \$ - | 1 | \$449.00 | \$449.00 | | \$0.00 | 0% | 1 | \$449.00 | 100% | 1 | \$449.00 | 100% |
| 39 | PHWD FH No. 11.25 - 27924/ 27930 Altamont Cr | LS | \$ 6,310.00 | 1 | \$6,310.00 | 0 | \$6,310.00 | \$ - | 1 | \$6,310.00 | \$6,310.00 | | \$0.00 | 0% | 1 | \$6,310.00 | 100% | 1 | \$6,310.00 | 100% |
| 40 | PHWD FH No. 11.32 - 27866/ 27900 Altamont Cr | LS | \$ 6,390.00 | 1 | \$6,390.00 | 0 | \$6,390.00 | \$ - | 1 | \$6,390.00 | \$6,390.00 | | \$0.00 | 0% | 1 | \$6,390.00 | 100% | 1 | \$6,390.00 | 100% |
| 41 | PHWD FH No. 11.33 - 27778 Altamont Cr | LS | \$ 1,240.00 | 1 | \$1,240.00 | 0 | \$1,240.00 | \$ - | 1 | \$1,240.00 | \$1,240.00 | | \$0.00 | 0% | 1 | \$1,240.00 | 100% | 1 | \$1,240.00 | 100% |
| 42 | PHWD FH No. 11.19 - 12320 Page Mill Rd | LS | \$ 5,710.00 | 1 | \$5,710.00 | 0 | \$5,710.00 | \$ - | 1 | \$5,710.00 | \$5,710.00 | | \$0.00 | 0% | C | \$0.00 | 0% | 0 | \$0.00 | 0% |
| 43 | PHWD FH No. 11.20 - 12252/ 12255 Menalto Dr | LS | \$ 16,900.00 | 1 | \$16,900.00 | 0 | \$16,900.00 | \$ - | 1 | \$16,900.00 | \$16,900.00 | | \$0.00 | 0% | C | \$0.00 | 0% | 0 | \$0.00 | 0% |
| 44 | PHWD FH No. 11.22 - 12345 Briones Wy | LS | \$ 10,400.00 | 1 | \$10,400.00 | 0 | \$10,400.00 | \$ - | 1 | \$10,400.00 | \$10,400.00 | | \$0.00 | 0% | 1 | \$10,400.00 | 100% | 1 | \$10,400.00 | 100% |
| 45 | PHWD FH No. 11.21 - 12455 Briones Wy | LS | \$ 10,400.00 | 1 | \$10,400.00 | 0 | \$10,400.00 | \$ - | 1 | \$10,400.00 | \$10,400.00 | | \$0.00 | 0% | 1 | \$10,400.00 | 100% | 1 | \$10,400.00 | 100% |
| 46 | PHWD FH No. 11.13 - Along Westridge Ct at 27927 Briones Wy | LS | \$ 3,830.00 | 1 | \$3,830.00 | 0 | \$3,830.00 | \$ - | 1 | \$3,830.00 | \$3,830.00 | | \$0.00 | 0% | 1 | \$3,830.00 | 100% | 1 | \$3,830.00 | 100% |
| 47 | PHWD FH No. 11.18 - 12476 Briones Wy | LS | \$ 5,580.00 | 1 | \$5,580.00 | 0 | \$5,580.00 | \$ - | 1 | \$5,580.00 | \$5,580.00 | | \$0.00 | 0% | C | \$0.00 | 0% | 0 | \$0.00 | 0% |
| 48 | PHWD FH No. 11.16 - Intersection of Briones Wy/ Via Cerro Gordo | LS | \$ 7,630.00 | 1 | \$7,630.00 | 0 | \$7,630.00 | \$ - | 1 | \$7,630.00 | \$7,630.00 | | \$0.00 | 0% | 1 | \$7,630.00 | 100% | 1 | \$7,630.00 | 100% |
| 49 | PHWD FH No. 11.17 - 27600 Via Cerro Gordo | LS | \$ 449.00 | 1 | \$449.00 | 0 | \$449.00 | \$ - | 1 | \$449.00 | \$449.00 | | \$0.00 | 0% | 1 | \$449.00 | 100% | 1 | \$449.00 | 100% |
| 50 | PHWD FH No. 15.09 - Intersection fo Taaffe Rd/ Dezahara Wy at 27071 Dezahara Wy | LS | \$ 8,710.00 | 1 | \$8,710.00 | 0 | \$8,710.00 | \$ - | 1 | \$8,710.00 | \$8,710.00 | | \$0.00 | 0% | C | \$0.00 | 0% | 0 | \$0.00 | 0% |
| 51 | PHWD FH No. 15.48 - 26991 Taaffe Rd | LS | \$ 13,600.00 | 1 | \$13,600.00 | 0 | \$13,600.00 | \$ - | 1 | \$13,600.00 | \$13,600.00 | | \$0.00 | 0% | C | \$0.00 | 0% | 0 | \$0.00 | 0% |
| 52 | PHWD FH No. 15.06 - 26855 Dezahara Wy | LS | \$ 8,950.00 | 1 | \$8,950.00 | 0 | \$8,950.00 | \$ - | 1 | \$8,950.00 | \$8,950.00 | 1 | \$8,950.00 | 100% | C | \$0.00 | 0% | 1 | \$8,950.00 | 100% |
| 53 | PHWD FH No. 15.12 - 26911 Dezahara Wy | LS | \$ 8,950.00 | 1 | \$8,950.00 | 0 | \$8,950.00 | \$ - | 1 | \$8,950.00 | \$8,950.00 | 1 | \$8,950.00 | 100% | C | \$0.00 | 0% | 1 | \$8,950.00 | 100% |
| 54 | PHWD FH No. 15.16 - 26946 Dezahara Wy | LS | \$ 8,950.00 | 1 | \$8,950.00 | 0 | \$8,950.00 | \$ - | 1 | \$8,950.00 | \$8,950.00 | 1 | \$8,950.00 | 100% | C | \$0.00 | 0% | 1 | \$8,950.00 | 100% |
| 55 | PHWD FH No. 15.11 - 26995/ 27011 Dezahara Wy | LS | \$ 8,950.00 | 1 | \$8,950.00 | 0 | \$8,950.00 | \$ - | 1 | \$8,950.00 | \$8,950.00 | 1 | \$8,950.00 | 100% | C | \$0.00 | 0% | 1 | \$8,950.00 | 100% |
| 56 | PHWD FH No. 8.19 - Intersection of Page Mill Rd/ Three Forks Ln | LS | \$ 6,370.00 | 1 | \$6,370.00 | 0 | \$6,370.00 | \$ - | 1 | \$6,370.00 | \$6,370.00 | 1 | \$6,370.00 | 100% | C | \$0.00 | 0% | 1 | \$6,370.00 | 100% |
| 57 | PHWD FH No. 19.14 - 25080 La Loma Dr | LS | \$ 5,010.00 | 1 | \$5,010.00 | 0 | \$5,010.00 | \$ - | 1 | \$5,010.00 | \$5,010.00 | 1 | \$5,010.00 | 100% | C | \$0.00 | 0% | 1 | \$5,010.00 | 100% |
| 58 | PHWD FH No. 19.20 - 25182 La Loma Dr | LS | \$ 449.00 | 1 | \$449.00 | 0 | \$449.00 | \$ - | 1 | \$449.00 | \$449.00 | 1 | \$449.00 | 100% | C | \$0.00 | 0% | 1 | \$449.00 | 100% |

Los Altos Hills County Fire District Fire Hydrant Replacement Project - Phase VII Progress Payment No. 2 July 28 to August 28, 2015 West Valley Construction, Inc.

| Bid | Description | | Original Co | ntract Ar | mount | | Change Or | der | | Revised Co | entract Amount | | Earned This Perio | d | | Prior Billing | | | Total to Date | |
|------|---|------|-------------|-----------|--------------|------|------------|-------------|------|------------|----------------|------|-------------------|------|------|---------------|------|------|---|--------|
| Item | Original Contract | Unit | Unit Price | Qty. | Total Price | Qty. | Unit Price | Total Price | Qty. | Unit Price | Total Price | Qty. | Amount Earned | % | Qty. | Amount Earned | % | Qty. | Amount Earned | % |
| 59 | PHWD FH No. 19.25- 25303 La Loma Dr | LS | \$ 5,010.00 | 1 | \$5,010.00 | 0 | \$5,010.00 | \$ - | 1 | \$5,010.00 | \$5,010.00 | 1 | \$5,010.00 | 100% | 5 | \$0.00 | 0% | 1 | \$5,010.00 | 100% |
| 60 | PHWD FH No. 19.36 - 25309 La Loma Dr along Private Joint Driveway | LS | \$ 449.00 | 1 | \$449.00 | 0 | \$449.00 | \$ - | 1 | \$449.00 | \$449.00 | 1 | \$449.00 | 100% | 5 | \$0.00 | 0% | 1 | \$449.00 | 100% |
| 61 | PHWD FH No. 19.26 - 25325 La Loma Dr | LS | \$ 5,580.00 | 1 | \$5,580.00 | 0 | \$5,580.00 | \$ - | 1 | \$5,580.00 | \$5,580.00 | 1 | \$5,580.00 | 100% | 5 | \$0.00 | 0% | 1 | \$5,580.00 | 100% |
| 62 | PHWD FH No. 19.27 - 25400 La Loma Dr | LS | \$ 8,950.00 | 1 | \$8,950.00 | 0 | \$8,950.00 | \$ - | 1 | \$8,950.00 | \$8,950.00 | | \$0.00 | 0% | | \$0.00 | 0% | C | \$0.00 | 0% |
| 63 | Replace Existing Fire Hydrant Retaining Wall or Pad (Cut- Condition), per Detail 14, Sheet 12, complete in place | EA | \$ 3,320.00 | 1 | \$3,320.00 | 0 | \$3,320.00 | \$ - | 1 | \$3,320.00 | \$3,320.00 | 1 | \$3,320.00 | 100% | S | \$0.00 | 0% | 1 | \$3,320.00 | 100% |
| 64 | Install Fire Hydrant Retaining Wall or Pad (Cut-Condition), per Detail 14, Sheet 12, complete in place | EA | \$ 3,060.00 | 4 | \$12,240.00 | 0 | \$3,060.00 | \$ - | 4 | \$3,060.00 | \$12,240.00 | 1 | \$3,060.00 | 25% | 5 | \$0.00 | 0% | 1 | \$3,060.00 | 25% |
| 65 | Install Fire Hydrant Retaining Wall or Pad (Fill-Condition), per Detail 15, Sheet 12, complete in place | EA | \$ 2,750.00 | 3 | \$8,250.00 | 0 | \$2,750.00 | \$ - | 3 | \$2,750.00 | \$8,250.00 | 2 | \$5,500.00 | 67% | 5 | \$0.00 | 0% | 2 | \$5,500.00 | 67% |
| 66 | Replace Existing Fire Hydrant Bollard, per Detail 17, Sheet 13, complete in place | EA | \$ 568.00 | 5 | \$2,840.00 | 0 | \$568.00 | \$ - | 5 | \$568.00 | \$2,840.00 | | \$0.00 | 0% | 3 | \$1,704.00 | 60% | . 3 | \$1,704.00 | 60% |
| 67 | Replace Existing Fire Hydrant Marker Post, per Detail 16, Sheet 13, complete in place | EA | \$ 289.00 | 1 | \$289.00 | 0 | \$289.00 | \$ - | 1 | \$289.00 | \$289.00 | | \$0.00 | 0% | 5 | \$0.00 | 0% | C | \$0.00 | 0% |
| 68 | Replace Existing Residential 1-inch Water Service Connection, per Detail 1, Sheet 8, complete in place | EA | \$ 1,880.00 | 1 | \$1,880.00 | 0 | \$1,880.00 | \$ - | 1 | \$1,880.00 | \$1,880.00 | | \$0.00 | 0% | 5 | \$0.00 | 0% | C | \$0.00 | 0% |
| 69 | Replace Existing Residential 2-inch Water Service Connection, per Detail 2, Sheet 8, complete in place | EA | \$ 2,050.00 | 2 | \$4,100.00 | 0 | \$2,050.00 | \$ - | 2 | \$2,050.00 | \$4,100.00 | | \$0.00 | 0% | 5 | \$0.00 | 0% | C | \$0.00 | 0% |
| 70 | Replace Existing Fire Hydrant Head, per Detail 11, Sheet 11, complete in place | EA | \$ 3,380.00 | 3 | \$10,140.00 | 0 | \$3,380.00 | \$ - | 3 | \$3,380.00 | \$10,140.00 | | \$0.00 | 0% | 5 | \$0.00 | 0% | C | \$0.00 | 0% |
| 71 | Replace Existing Fire Hydrant Gate Valve, per Detail 11, Sheet 11, complete in place | EA | \$ 2,700.00 | 5 | \$13,500.00 | 0 | \$2,700.00 | \$ - | 5 | \$2,700.00 | \$13,500.00 | | \$0.00 | 0% | 5 | \$0.00 | 0% | C | \$0.00 | 0% |
| 72 | Replace Existing Fire Hydrant Gate Valve with Connection to Existing 6-inch Water Main | EA | \$ 4,560.00 | 6 | \$27,360.00 | 0 | \$4,560.00 | \$ - | 6 | \$4,560.00 | \$27,360.00 | | \$0.00 | 0% | 5 | \$0.00 | 0% | C | \$0.00 | 0% |
| 73 | Replace Existing Fire Hydrant Gate Valve with Connection to Existing 8-inch Water Main | EA | \$ 4,600.00 | 4 | \$18,400.00 | 0 | \$4,600.00 | \$ - | 4 | \$4,600.00 | \$18,400.00 | | \$0.00 | 0% | 5 | \$0.00 | 0% | C | \$0.00 | 0% |
| 74 | Replace Asphalt Concrete Pavement/ Trench Repair | SF | \$ 21.00 | 820 | \$17,220.00 | 0 | \$21.00 | \$ - | 820 | \$21.00 | \$17,220.00 | | \$0.00 | 0% | | \$0.00 | 0% | C | \$0.00 | 0% |
| 75 | Replace Asphalt Concrete Berm | LF | \$ 44.00 | 20 | \$880.00 | 0 | \$44.00 | \$ - | 20 | \$44.00 | \$880.00 | | \$0.00 | 0% | 5 | \$0.00 | 0% | C | \$0.00 | 0% |
| 76 | Replace PCC Rolled Curb and Gutter, per Detail 18, Sheet 13, complete in place | LF | \$ 83.00 | 110 | \$9,130.00 | 0 | \$83.00 | \$ - | 110 | \$83.00 | \$9,130.00 | | \$0.00 | 0% | | \$0.00 | 0% | C | \$0.00 | 0% |
| 77 | Replace Thermoplastic Traffic Stripe | LF | \$ 41.00 | 40 | \$1,640.00 | 0 | \$41.00 | \$ - | 40 | \$41.00 | \$1,640.00 | | \$0.00 | 0% | 5 | \$0.00 | 0% | C | \$0.00 | 0% |
| 78 | Water Tank Truck 2,000 gallons (or larger) Capacity | LS | \$ 1,000.00 | 1 | \$1,000.00 | 0 | \$1,000.00 | \$ - | 1 | \$1,000.00 | \$1,000.00 | | \$0.00 | 0% | 5 | \$0.00 | 0% | C | \$0.00 | 0% |
| 79 | Install Construction Funding Signs, complete in place | LS | \$ 2,340.00 | 1 | \$2,340.00 | 0 | \$2,340.00 | \$ - | 1 | \$2,340.00 | \$2,340.00 | | \$0.00 | 0% | | \$2,340.00 | 100% | 1 | \$2,340.00 | 100% |
| | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | |
| | Contract Amount | | | | \$478,368.00 | | | \$0.00 | | | \$478,368.00 | | | | L | | | L | | |
| | Amount Earned | | | | | | | | | | | | \$177,067.00 | 37% | 5 | \$88,081.00 | 18% | | \$265,148.00 | 55% |
| | Retention (5%) | | | | | | j | | | | | | (\$8,853.35) | | | | | | (\$13,257.40) | |
| | Progress Payment No. 01 | | | | | | | | | | | | | | | | | | (\$83,676.95) | |
| | , | | | | | | | | | | | | | | | | | | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | |
| | Amount Due | П | | | | | | | | | | | \$168,213.65 | | | | | | \$168,213.65 | \Box |
| | Amount Remaining on Contract | | | | | | | | | | | | 1 | | | | | | \$213,220.00 | 45% |



18-Phs VII-ProgressPayments - PP02 3 of 3 Job No. 10003.18